## GOVERNMENT OF GOA QUALITY CONTROL LABORATORY WATER RESOURCES DFEPARTMENT

<u>Test Report No.: WRD/Q.C/F.6-4/Aggr-T- 9909,9910/Lab/209/2021-22</u> Dated: 18/11/2021. <u>Laboratory</u>: Bicholim

Sand –T:5195. Cement-1292 <u>Sub Div</u>: V(QC)/WRD/Bicholim Goa.

Sub: Improvement to CADA building in Tillari Irrigation Project Complex at Karaswada Bardez Goa.

**Ref to requisition No:-** SD III/WDVIII/WRD/WF.89/2021-22/209 Dated: 11/11/2021.

Qty. Received: 1 bags each Date of Receipt: 11/11/2021 Tested on: 12 & 13/11/2021 Ref to Specification: CPWD 2009, Vol. I&IS:4031-4-1968

**Sample:**Sand,20mm, **O.S. No.**7074,7075,7077 & 7073/SS **Lab. Sample No.**: 2344 To 2347 **Tested by**: Mrs.Shirodkar.JE.

12.5mm size aggrt., Cement REPORT 01 OF 01

Sr. No.	Description of sample	Tested for	Results	Max. /Min. value permissible	Remark
1.	20 mm Size Aggregate:	Particle size distribution:	It is single sized ag	ggregate of 20 mm nominal size. (Qty. rep.	$m^3$ )
2.	12.5 mm Size Aggregate:	Particle size distribution:	It is not single size	d aggregate of 12.5 mm nominal size. (Qty. rep	$m^{3}$ )
		e	66 6	ith 12.5 mm aggregates at the ratio of <u>1:2</u> by vraded aggregate of 20 mm nominal size.	veight; it is
3.	Sand:	i) Silt & Clay by S.A. m	ethod : - 4.80%		
	(L.S.No.2346)	ii) Silt by sedimentation	: - 5.12%		
		iii) Fineness Modulus	: - 2.618%		
		iv) Grading Zone	:- II		
		<b>REMARK:</b> The observe	d results are within	the permissible limits of the coarse sand.	
4.	Cement:	i)Finen	ess of Cement	: 1.33% (It should not be more	e than 10%)
	Jyoti Cement, bearing IS	:269 ii) Cons	sistency of cement	: 32.00 % (It should be in the neighborh	nood of 35%)
	Ordinary Portland cemen	t, iii) Initi	al Setting Time	: 160 minutes (It should not be less that	an 30 minutes)
	Manuf. date:W- M- 10	0 year-2021 iv) Fina	1 Setting Time	: 310 minutes (It should not be more that	an 600 minutes)
	CM/L = 6894808	·	C	`	,
	Qty. rep. —				
	To be used for -1:2:4 cement concrete- <b>REMARK: The observed results are within the permissible limit for Ordinary Portland</b>				
			cement		

Copy to: 1. The Assistant Engineer, SDIII, WDVIII Karaswada – Bardez – Goa.

- 2. Copy Submitted to The Superintending Engineer, CPO, WRD, Sinchai Bhavan Porvorim Goa for kind Information.
- 3. Copy Submitted to The Executive Engineer, WDVIII, WRD, Karaswada Bardez Goa
- 4. Q.C. Lab file 5. Bill