## GOVERNMENT OF GOA QUALITY CONTROL LABORATORY WATER RESOURCES DFEPARTMENT

**Sand –T:5215** Cement-T: 1306

Sub Div: V (QC)/WRD/Bicholim Goa.

Sub:- Stabilization of Hillslope by construction of retaining wall near the house of Arjun Asolkar at Montepio, Altinho,

Panaji Goa.

**Ref to requisition No:-** SDIV/WDI/WRD/F.38/2021-22/580

Dated: 13/12/2021.

**Oty. Received:** 1 bags each **Date of Receipt**: 15/12/2021 **Tested on**: 17,18 & 20/12/2021 **Ref to Specification:** CPWD 2009, Vol. I&IS:4031-4-1968

<u>Sample</u>:Sand,20mm, <u>O.S. N:-</u> 7200,7201,7208 & 7198/SS <u>Lab. Sample No.</u>: 2479 To 2482 <u>Tested by</u>: Mrs. S.B. Naik Shirodkar.JE.

12.5mm size aggrt., Coarse Sand, Cement

## REPORT 01 OF 01

Sr. No.	Description of sample	Tested for	Results	Max. /Min. value permissible	Remarks
1.	20 mm Size Aggregate:	Particle size distribution:	It is single sized ag	gregate of 20 mm nominal size. (Qty. rep.	$m^3$ )
2.	12.5 mm Size Aggregate:	Particle size distribution:	It is not single size	d aggregate of 12.5 mm nominal size. (Qty. rep	$m^3$
	REMARK: After blending 20 mm aggregate with 12.5 mm aggregates at the ratio of 1:1 by weight; it is satisfying the required criteria for graded aggregate of 20 mm nominal size.				
3.	Coarse Sand:	i) Silt & Clay by S.A. 1	method : - 5.60%		
	(L.S.No.2481)	ii) Silt by sedimentation	i :- 5.12%		
		iii) Fineness Modulus	: - 2.27		
		iv) Grading Zone	: - III		
	To be used for <b>RE</b>	MARK: The observed res	served results are within the permissible limits of the coarse sand.		
4.	Cement:		-	: 1.25 % (It should not be m	ore than 10%)
	J.K. Cement, bearing IS:	269 ii) Cor	sistency of cement	: 31.00 % (It should be in the neighborho	ood of 35%)
	,		tial Setting Time	: 165 minutes (It should not be less t	,
			al Setting Time	: 285 minutes (It should not be more the	•
	CM/L =	1, 100 2021	ar setting Time	. 203 inflates (it should not be more t	nun 000 mmuces)
	Qty. rep. –.				
	To be used for —. REMARK: The observed results are within the permissible limit for Ordinary Portland cement.				

Copy to: 1. The Assistant Engineer, SDIV, WDI, WRD, Porvorim – Goa.

- 2. Copy Submitted to The Superintending Engineer, CPO, WRD, Porvorim Goa for kind information.
- 3. Copy Submitted to The Executive Engineer, W.D.I, WRD, Porvorim Goa
- 4. Q.C. Lab file 5. Bill File.