GOVERNMENT OF GOA QUALITY CONTROL LABORATORY WATER RESOURCES DFEPARTMENT

<u>Test Report No.</u>: WRD/Q.C./F.6-4/Aggr-T- 9943,9944/Lab/246/2021-22 Dated: 05 / 01 /2022.

Laboratory: Bicholim

Sand –T:5219 Cement-T: 1309

Sub Div: V (QC)/WRD/Bicholim Goa.

Sub:- "Rejuvenation of St. Inez nallah- Improvement of Hydrodynamics, water quality and stabilization of banks, under Smart City Mission".Ref to requisition No:- WRD/MI/WDI/SDIV/F.26/21-22/610Dated: 20/12/2021.Qty. Received: 1 bags eachDate of Receipt: 23/12/2021Tested on: 23,24 & 25/12/2021Ref to Specification: CPWD 2009, Vol. I&IS:4031-4-1968Sample:Sand,20mm,O.S. N:- 7225,7226,7235 & 7227/SSLab. Sample No.: 2520 To 2523Tested by: Mrs. S.B. Naik Shirodkar.JE.

12.5mm size aggrt., Sand, Cement

R E P O RT 01 OF 01

Sr. No.	Description of sample	Tested for	Results	Max. /Min. value permissible	Remarks
1.	20 mm Size Aggregate:	Particle size distributi	ion: It is single sized ag	gregate of 20 mm nominal size. (Qty. rep.	(m^3)
2.	12.5 mm Size Aggregate:	Particle size distributi	on: It is not single sized	l aggregate of 12.5 mm nominal size. (Qty. rep	$ m^3$)
			6 66 6	e with 12.5 mm aggregates at the ratio of <u>1:1</u>	by weight; it is
		satisfyi	ng the required criteria fo	or graded aggregate of 20 mm nominal size.	
3.	Coarse Sand:	i) Silt & Clay by S	S.A. method : - 5.60%		
	(L.S.No.2522)	ii) Silt by sediment	tation : - 5.88%		
		iii) Fineness Modu	lus : - 2.48		
		iv) Grading Zone	: -		
	To be used for RE	MARK: The observed	l results are within the pe	rmissible limits of the coarse sand.	
4.	Cement:		Fineness of Cement		re than 10%)
	J.K. Cement, bearing IS:	269 ii)	Consistency of cement	: 32.00% (It should be in the neighborhood	od of 35%)
	Ordinary Portland cement, iii) I) Initial Setting Time	: 165 minutes (It should not be less th	an 30 minutes)
	Manuf. date: W- 48, M-1	,) Final Setting Time	: 305 minutes (It should not be more th	,
	CM/L =0003401033	_, ,	,		
	Qty. rep. –.				
		DK. The abcorred room	Its are within the normiss	ible limit for Ordinary Portland cement.	
	10 be used 101 - . REMAR	XX: The observed resu	uts are within the perimss	ible mint for Orumary Portland cement.	

Copy to: 1. The Assistant Engineer, SDIV, WDI, WRD, Porvorim – Goa.

2. Copy Submitted to The Superintending Engineer, CPO, WRD, Porvorim – Goa for kind information.

3. Copy Submitted to The Executive Engineer, W.D. I, WRD, Porvorim – Goa

4. Q.C. Lab file 5. Bill File.

Junior Engineer

Assistant Engineer