## GOVERNMENT OF GOA QUALITY CONTROL LABORATORY WATER RESOURCES DFEPARTMENT

 Test Report No.: WRD/Q.C./F.6-4/ Aggr-T- 9480 TO 9483,Sand-T-4942,4943, Cement-T-1114 /Lab/ 317 / 2019-20
 Dated:- 04 / 12 / 2019.

 Laboratory: Bicholim –Goa.
 Sub DivV/ (QC)/WRD/Bicholim – Goa.

 Sub: Improvement to canal lining by providing RCC lining from Ch. 6.400 Km To Ch. 6.950 Km of R.B.M.C. of T.I.P. at Hali and Chandel in Pernem Taluka

 Ref to requisition No: WRD/ SD I/ WDVII / F357/ 2019-20/222
 Dated: - 2 6 /11 / 2019

 Qty. Received: 1 bags each
 Date of Receipt: 26 / 11 / 2019
 Tested on: 26 & 27/11/2019
 Ref to Specification: CPWD 2002, Vol. I & IS: 4031, 1968

 Sample: 20mm, 12mm size aggrt. Sand( 2Nos), J,K, cement 43 grade
 O.S. No. : 1161/AF to 1167/AF
 Lab. Sample No.: 6960 TO 6966.

**Tested by**: Mr. Anil R. Fadte , J.E.

Sr. No.	Description of sample	Tested for	Results	Max. /Min. value permissible	Remarks	
1.	20 mm Size Aggregate ( L.S.No 6960 & 6961 )	Particle size distribution:	It is single sized aggre	gate of 20 mm nominal size (Qty.	- rep. )	
2.	<u>12 mm Size Aggregate</u> (L.S.No 6962 & 6963)	Particle size distribution:	It is not single sized ag	gregate of 12.5 mm nominal size. (Qty	rep.)	
	<u>REMARK</u> : After blending 20 mm aggregate with 12 mm aggregates at the ratio of <u>1:2</u> by weight; it is satisfying the					
required criteria for graded aggregate of 20 mm nominal size.						
3.	Coarse Sand: -	i) Silt & Clay by S.A. method	:- 3.80 %	(Qty. rep.)		
	( L. S. No. 6964 )	ii) Silt by sedimentation	:- 4.25 % .			
		iii) Fineness Modulus	:- 2.58			
		iv) Grading Zone	:- II			
	<b>REMARK:</b> The observed results are within the permissible limits of the Coarse Sand.					
3.	Coarse Sand: -	i) Silt & Clay by S.A. method	:- 4.20 %	(Qty. rep.)		
	(L.S.No.6965)	ii) Silt by sedimentation	:- 5.32 % .			
		iii) Fineness Modulus	:- 2.460			
		iv) Grading Zone	: - III.			
<b>REMARK:</b> The observed results are within the permissible limits of the Coarse Sand.						
4.					more than 10%)	
	J.K. cement. OPC,43 Gra	ii) Co	Consistency of cement : 31.00 % (It should be in the neighborhood of 35%)			
	Ordinary Portland cement, iii		initial Setting Time : 155 Minutes (It should not be less than 30 minutes)			
	Manuf. date: Week 46, Month 11, Year'2019. iv) Final Setting Time : 280 Minutes (It should not be more than 600 minutes)				han 600 minutes)	
	CM/L =0003401033					
Qty. rep. To be used for – For PCC 1:3:6,1:2:4.						
<b>REMARK:</b> The observed results are within the permissible limit for tested Ordinary Portland cement.						
Copy to: 1. The Assistant Engineer, S. D. I, WD VII, WRD, Dhargal – Pernem – Goa.						
2. Submitted to The Superintending Engineer, CPO, WRD, Porvorim – Goa for kind information.						
3. Submitted to The Executive Engineer, W.D. VII, WRD, Dhargal – Pernem – Goa						
	4. Q.C. Lab file 5.	Bill File		Junior Engineer	Assistant Engineer	