GOVERNMENT OF GOA QUALITY CONTROL LABORATORY WATER RESOURCES DFEPARTMENT

Test Report No.: WRD/Q.C./F.6-4/ Aggr-T- 9484 To 9487, Sand-T-4944, 4945, Cement-T-1115 / Lab/ 318 / 2019-20 Dated: 04 / 12 / 2019.

<u>Laboratory</u>: Bicholim – Goa.

Sub DivV/ (QC)/WRD/Bicholim – Goa.

Sub: - Providing RCC lining for B/2 Distributory from Ch. 0.000 Km To Ch. 2.150 Km of R.B.M.C. of T.I.P. in V.P Allorna in Pernem Taluka

Ref to requisition No: WRD/ SD IV/ WDVII / F10/ 2019-20/**154** Dated: - 21 /11 / 2019

5. Bill File

Qty. Received: 1 bags each **Date of Receipt**: 26 / 11 / 2019 **Tested on**: 28 & 29/11/2019 **Ref to Specification:** CPWD 2002, Vol. I & IS: 4031, 1968

Sample: 20mm, 12mm size aggrt. M-Sand(2Nos), J,K, cement 43 grade **O.S. No. :** 1168/AF to 1174/AF **Lab. Sample No.**: 6967 TO 6973.

Tested by: Mr. Anil R. Fadte, J.E.

4. Q.C. Lab file

Sr. No.	Description of sample	Tested for	Results	Max. /Min. value permissible	Remarks
1.	20 mm Size Aggregate:	Particle size distribution:	It is single sized agg	regate of 20 mm nominal size (Qty 1	rep.)
2.	(L.S.No 6967 & 6968) 12 mm Size Aggregate: (L.S.No 6969 & 6970)	Particle size distribution:	It is not single sized	aggregate of 12.5 mm nominal size. (Qty 1	rep.)
	<u>REMARK</u> : After blending 20 mm aggregate with 12 mm aggregates at the ratio of $1:2$ by weight; it is satisfying the				
required criteria for graded aggregate of 20 mm nominal size.					
3.	M - Sand: -	i) Silt & Clay by S.A. method		(Qty. rep.)	
	(L. S. No. 6971)	ii) Silt by sedimentation	:- 4.10 % .		
		iii) Fineness Modulus	: - 3.170		
		iv) Grading Zone	:- I		
REMARK: The observed results are within the permissible limits of the Coarse Sand.					
3.	M - Sand: -	i) Silt & Clay by S.A. method	:- 5.00 %	(Qty. rep.)	
	(L.S.No.6972)	ii) Silt by sedimentation	: - 6.12 % .		
		iii) Fineness Modulus	: - 3.150		
		iv) Grading Zone	: - I.		
REMARK: The observed results are within the permissible limits of the Coarse Sand.					
4.	J,K., Super Cement:	i) Fin	eness of Cement :	1.30 % (It should not be more t	han 10%)
	J.K. cement. OPC,43 Grad	de ii) Con	nsistency of cement :	31.00 % (It should be in the neighborhood	d of 35%)
	Ordinary Portland cement, iii) In		tial Setting Time : 140 Minutes (It should not be less than 30 minutes)		0 minutes)
	Manuf. date: Week 46, Month 11, Year' 2019. iv) Final		nal Setting Time :	300 Minutes (It should not be more than 6	500 minutes)
	CM/L = 0003401033 Qty. rep. To be used for – For PCC 1:3:6,1:1.5:3.				
REMARK:- The observed results are within the permissible limit for tested Ordinary Portland cement.					
Copy	to: 1. The Assistant Engineer,	S. D. IV, WD VII, WRD, Dha	rgal – Pernem – Goa.		
	2. Submitted to The Superintending Engineer, CPO, WRD, Porvorim – Goa for kind information.				
	3. Submitted to The Executive Engineer, W.D. VII, WRD, Dhargal – Pernem – Goa				

Junior Engineer

Assistant Engineer