

GOVERNMENT OF GOA
WATER RESOURCES DEPARTMENT
S.D.III., Works Div. XI, QUALITY CONTROL LABORATORY
Gogol - Margao - Goa.

No. WRD / WD XI / SDIII / F.59 /WF.91/2021 /242 / 2021-22.

dated: 16/02/2022

Name of the Work: Improvement and Restoration of existing water course of branch canal- II of Distributory D3 canal of SIP at Dramapur in Salcete Taluka.

Sample Sent by: Assistant Engineer, SD IV , WD XII, WRD, Gogol- Margao -Goa

Letter No: WRD/SDIV/WD XII/A-55/208/2021-22.

Dated:- 20-01-2022

Received on: 2/2/2022

Date of Testing 4/2/2022

REPORT

Sample No.	Type of Sample	Tested for	Result	Permissible value	REMARKS
F.91/01/2021	Coarse Sand	FM Silt & Clay Grading	2.592 1.20% Zone II	2.3 to 3.1 Upto 5% I to III Zone	
F.91/02/2021	Aggregate-20 mm	Grading		As per IS-383-1970 (Re-affirmed in 1990)	To get the 20mm graded aggregate nominal size blend 20mm & 10 mm metal in 1:1 proportion.
F.91/03/2021	Aggregate- 10 mm	Grading		As per IS-383-1970 (Re-affirmed in 1990)	

Junior Engineer

Assistant Engineer

- Copy submitted to
- 1) Assistant Engineer, SD IV, WD XII, WRD, Gogol- Margao-Goa.
 - 2) The Executive Engineer, Works Division XII, WRD, Gogol- Margao- Goa.
 - 3) Executive Engineer, WD XI, WRD, Rawanfong-Goa.
 - 4) Office File.