

GOVERNMENT OF GOA
OFFICE OF THE ASSISTANT ENGINEER
SUB DIVISION III (SOUTH),
QUALITY CONTROL LABORATORY,
WATER RESOURCES DEPARTMENT,
GOGAL, MARGAO- GOA.

PLEASE FIND THE TEST RESULTS OF CEMENT AS DETAILED BELOW:

Name of work:- Improvement of nallah near Shri Betal Temple at Dassolwada V.P.
Cundaim of Marcaim Constituency.

Type of Cement: Ordinary Portland cement **Brand / Grade:** Jyoti /43 grade

Source of receipt: Assistant Engineer, SD IV, WD XI, WRD, Ponda- Goa.

Ref. Letter No: WRD/WD XI/SD IV/.F.CF /375/2022-23. **Dated:** 24-11-2022.

Qty. Represented:

L.S. No: F.19/05/2022.

Physical Properties

| Sr. No | Description | Test results | Requirements as per I.S. |
|--------|---|---------------------------|---------------------------------------|
| 1 | Fineness. (% retained on 90 micron sieve) | 4% | Not more than 10% |
| 2 | Setting Time in (Minutes) xxxv) Initial | 182minutes | Not less than 30 Min |
| | xxxvi) Final. | 294minutes | Not more than 600 Min. |
| 3 | Minimum Com Strength Kg/Cm ² i) 72 hrs. ±1 hrs. | 313.33Kg/cm ² | Not less than 230.0Kg/cm ² |
| | ii) 168 hrs. ±2hrs | 420.00 Kg/cm ² | Not less than 330.0Kg/cm ² |
| | iii) 672 hrs. ±4 hrs | 533.33 Kg/cm ² | Not less than 430.0Kg/cm ² |
| 4 | Consistency of cement. | 28 % | |

To,
The Asst. Engineer.SD IV, WD XI, WRD, Ponda- Goa.

C.W.C. Submitted to:

2. The Exe. Eng. W.D. XI, WRD, Rawanfond- Goa.
3. S.W.II, CPO, WRD, Sinchai Bhavan , Alto, Porvorim - Goa.
4. Office file.

Junior Engineer

Assistant Engineer