GOVERNMENT OF GOA QUALITY CONTROL LABORATORY WATER RESOURCES DEPARTMENT

Test Report No.: WRD / QC / F.6-2 / Cube -T : 7232 & 7362 / Lab / **209** / 2019 - 20 Dated: - 21/06 / 2019

Laboratory: Bicholim - Goa.
Sub Division V (QC)/WRD/ Bicholim- Goa.

Name of work: Construction of Anjuna Distributory taking off at ch. 28.97 km of the Left bank main canal of Tillari Iirrigation Project in Siolim & Anjuna Village of Bardez Taluka. Part III: Construction of Rising main from ch.4.50km to ch. 7.29kms, Break Pressure tank (BPT), Gravity main from ch.0.00km to ch. 1.00 kms and reinstatement of allied structures for Anjuna Distributory in Siolim and Assagao Village of Bardez Taluka.

Ref. to Reguisition No.: WRD /WD VIII / SD III / W F.32 /(PART -III)/2019-20/62 dated :-13 / 06 / 2019.

Qty. Recived.: 02 Sets of cube Date of Receipt:- 13/06/2019. Tested on: - 14 & 21/06/2019 Ref to CPWD: 2002, Vol. I

Sample: Cube Mix 1:2:4 O.S No.: 2245 & 2298/SS. Lab. Sample No.: 6117 & 6118 Tested By: Mrs. S.B. Naik Shirodkar. J.E.

REPORT PAGE 01 OF 01

SR NC	DISCRIPTION OF SAMPLE	TESTED FOR	RESULTS		Max./Min.Value permissable	% above or below	REMARK
1	Cement concrete cube of mix 1:2:4 , cast on 17/05/2019, for 1 st lift of nallah retaining wall at Marna - near to church. (S2)	28 th day	219.73	Kg/Cm ²	210.00 Kg/cm ²	6.07	Qty represents - 16.00 Cum.
		compressive	242.38	Kg/Cm ²			
		strength	206.14	Kg/Cm ²			
		Average	222.75	Kg/Cm ²			
	Cement concrete cube of mix 1:2:4 , cast on 24/05/2019, for 2 nd lift of nallah retaining wall at Marna - near to church. (S3)	28 th day	244.65	Kg/Cm ²	210.00 Kg/cm ²	5.71	Qty represents - 15.00 Cum.
١,		compressive	203.87	Kg/Cm ²			
4		strength	217.47	Kg/Cm ²			
		Average	222.00	Kg/Cm ²			

Copy to: 1. The Assistant Engineer , SDIII , WD VIII, WRD, Karaswada, Bardez - Goa.

- 2. Copy submitted to The Superintending Engineer ,CPO,WRD, Sinchai Bhavan, Porvorim Goa for kind Information.
- 3. Copy submitted to The Executive Engineer ,WD VIII ,WRD, Karaswada -Bardez Goa.
- 4. QC Lab File. 5. Bill File.

Junior Engineer

Assistant Engineer