

**GOVERNMENT OF GOA  
SD III (QC) , WRD, GOGAL, MARGAO- GOA.**

**NAME OF THE WORK:** Improvement and covering of nallah with RCC slab at various location in and around Khareband and Shirvodem in Margao Constituency.

**SAMPLE SENT BY:** AE, SD III, WD III, WRD, Gogol- Margao - Goa.

NAME OF THE AGENCY				TESTING PERIOD		28 days.			
REPORT NO	SAMPLE NOS.	CASTING DATE	TESTING DATE	LOCATION OF SAMPLE	MIX PROPOTION	REQUIRED STRENGTH	Comp sth in Kg/cm2	Avg. Comp Kg/cm2	LETTER No / DATED
1	6860						177.78		No. 265/T/SD III/ WD III/WRD/2021-22/51 <b>DATED: 11-05-2021</b>
	6861	27-04-2021	25-05-2021	Bed @ Antonio Rodrig Shirvodem	1.2.4	150 kg/cm2	168.89	176.30	
	6862			Ch. (0-60)m			182.22		
2	6863						262.22		do
	6864	29-04-2021	27-05-2021	Bottom Slab, @ Antonio Rodgi	1.1.5.3	200 kg/cm2	266.67	263.70	
	6865			Shirvodem , Ch. (0-10)m			262.22		
3.1	6866						262.22		do
	6867	3/5/2021	31-05-2021	Bottom Slab, @ Antonio Rodgi	1.1.5.3	200 kg/cm2	262.22	262.22	
	6868			Shirvodem , Ch. (10-60)m			262.22		
3.2	6869						266.67		do
	6870	3/5/2021	31-05-2021	Bottom Slab, @ Antonio Rodgi	1.1.5.3	200 kg/cm2	262.22	265.19	
	6871			Shirvodem , Ch. (10-60)m			266.67		
3.3	6872						262.22		do
	6873	3/5/2021	31-05-2021	Bottom Slab, @ Antonio Rodgi	1.1.5.3	200 kg/cm2	262.22	262.22	
	6874			Shirvodem , Ch. (10-60)m			262.22		
3.4	6875						262.22		do
	6876	3/5/2021	31-05-2021	Bottom Slab, @ Antonio Rodgi	1.1.5.3	200 kg/cm2	262.22	262.22	
	6877			Shirvodem , Ch. (10-60)m			262.22		
4.1	6878						177.78		do
	6879	4/5/2021	1/6/2021	Bottom bed, @ Krishna Mandir,	1.2.4	150 kg/cm2	164.44	174.81	
	6880			Colconda Ch (0-40) m			182.22		
4.2	6881						182.22		do
	6882	4/5/2021	1/6/2021	Bottom bed, @ Krishna Mandir,	1.2.4	150 kg/cm2	155.56	168.89	
	6883			Colconda Ch (0-40) m			168.89		

**JUNIOR ENGINEER.**

**ASSISTANT ENGINEER**

**GOVERNMENT OF GOA**  
**SD III (QC) , WRD, GOGAL, MARGAO- GOA.**

**NAME OF THE WORK:** Improvement and covering of nallah with RCC slab at various location in and around Khareband and Shirvodem in Margao Constituency.

**SAMPLE SENT BY:** AE, SD III, WD III, WRD, Gogol- Margao - Goa.

NAME OF THE AGENCY				TESTING PERIOD			28 days.		
REPORT NO	SAMPLE NOS.	CASTING DATE	TESTING DATE	LOCATION OF SAMPLE	MIX PROPOTION	REQUIRED STRENGTH	Comp sth in Kg/cm2	Avg. Comp Kg/cm2	LETTER No / DATED
4.3	6884						177.78		No. 265/T/SD III/ WD III/WRD/2021-22/51 <b>DATED: 11-05-2021</b>
	6885	4/5/2021	1/6/2021	Bottom bed, @ Krishna Mandir,	1.2.4	150 kg/cm2	177.78	182.22	
	6886			Colconda Ch (0-40) m			191.11		
4.4	6887						168.89		
	6888	4/5/2021	1/6/2021	Bottom bed, @ Krishna Mandir,	1.2.4	150 kg/cm2	186.67	176.30	do
	6889			Colconda Ch (0-40) m			173.33		
5.1	6890						160.00		
	6891	5/5/2021	2/6/2021	Bottom bed, @ Krishna Mandir,	1.2.4	150 kg/cm2	173.33	171.85	do
	6892			Colconda Ch (40-80) m			182.22		
5.2	6893						164.44		
	6894	5/5/2021	2/6/2021	Bottom bed, @ Krishna Mandir,	1.2.4	150 kg/cm2	186.67	171.85	do
	6895			Colconda Ch (40-80) m			164.44		
5.3	6896						173.33		
	6897	5/5/2021	2/6/2021	Bottom bed, @ Krishna Mandir,	1.2.4	150 kg/cm2	182.22	177.78	do
	6898			Colconda Ch (40-80) m			177.78		
5.4	6899						177.78		
	6900	5/5/2021	2/6/2021	Bottom bed, @ Krishna Mandir,	1.2.4	150 kg/cm2	177.78	171.85	do
	6901			Colconda Ch (40-80) m			160.00		
6.1	6902						186.67		
	6903	6/5/2021	3/6/2021	Bottom bed, @ Krishna Mandir,	1.2.4	150 kg/cm2	173.33	176.30	do
	6904			Colconda Ch (80-120) m			168.89		
6.2	6905						164.44		
	6906	6/5/2021	3/6/2021	Bottom bed, @ Krishna Mandir,	1.2.4	150 kg/cm2	186.67	173.33	do
	6907			Colconda Ch (80-120) m			168.89		

**JUNIOR ENGINEER.**

**ASSISTANT ENGINEER**

**GOVERNMENT OF GOA**  
**SD III (QC) , WRD, GOGAL, MARGAO- GOA.**

**NAME OF THE WORK:** Improvement and covering of nallah with RCC slab at various location in and around Khareband and Shirvodem in Margao Constituency.

**SAMPLE SENT BY:** AE, SD III, WD III, WRD, Gogol- Margao - Goa.

**NAME OF THE AGENCY**

**TESTING PERIOD**

28 days.

REPORT NO	SAMPLE NOS.	CASTING DATE	TESTING DATE	LOCATION OF SAMPLE	MIX PROPOTION	REQUIRED STRENGTH	Comp sth in Kg/cm2	Avg. Comp Kg/cm2	LETTER No / DATED
6.3	6908						173.33		No. 265/T/SD III/ WD III/WRD/2021-22/51 <b>DATED: 11-05-2021</b>
	6909	6/5/2021	3/6/2021	Bottom bed, @ Krishna Mandir,	1.2.4	150 kg/cm2	177.78	174.81	
	6910			Colconda Ch (80-120) m			173.33		
6.4	6911						177.78		
	6912	6/5/2021	3/6/2021	Bottom bed, @ Krishna Mandir,	1.2.4	150 kg/cm2	177.78	180.74	do
	6913			Colconda Ch (80-120) m			186.67		
7.1	6914						173.33		
	6915	7/5/2021	4/6/2021	Bottom bed, @ Krishna Mandir,	1.2.4	150 kg/cm2	173.33	177.78	do
	6916			Colconda Ch (120-160) m			186.67		
7.2	6917						186.67		
	6918	7/5/2021	4/6/2021	Bottom bed, @ Krishna Mandir,	1.2.4	150 kg/cm2	177.78	182.22	do
	6919			Colconda Ch (120-160) m			182.22		
7.3	6920						186.67		
	6921	7/5/2021	4/6/2021	Bottom bed, @ Krishna Mandir,	1.2.4	150 kg/cm2	186.67	182.22	do
	6922			Colconda Ch (120-160) m			173.33		
7.4	6923						186.67		
	6924	7/5/2021	4/6/2021	Bottom bed, @ Krishna Mandir,	1.2.4	150 kg/cm2	173.33	180.74	do
	6925			Colconda Ch (120-160) m			182.22		
8.1	6926						177.78		
	6927	8/5/2021	5/6/2021	Bottom bed, @ Krishna Mandir,	1.2.4	150 kg/cm2	173.33	177.78	do
	6928			Colconda Ch (160-200) m			182.22		
8.2	6929						173.33		
	6930	8/5/2021	5/6/2021	Bottom bed, @ Krishna Mandir,	1.2.4	150 kg/cm2	182.22	176.29	do
	6931			Colconda Ch (160-200) m			173.33		

**JUNIOR ENGINEER.**

**ASSISTANT ENGINEER**

**GOVERNMENT OF GOA**  
**SD III (QC) , WRD, GOGAL, MARGAO- GOA.**

**NAME OF THE WORK:** Improvement and covering of nallah with RCC slab at various location in and around Khareband and Shirvodem in Margao Constituency.

**SAMPLE SENT BY:** AE, SD III, WD III, WRD, Gogol- Margao - Goa.

NAME OF THE AGENCY				TESTING PERIOD		28 days.			
REPORT NO	SAMPLE NOS.	CASTING DATE	TESTING DATE	LOCATION OF SAMPLE	MIX PROPOTION	REQUIRED STRENGTH	Comp sth in Kg/cm2	Avg. Comp Kg/cm2	LETTER No / DATED
8.3	6932						186.67		No. 265/T/SD III/ WD III/WRD/2021-22/51 <b>DATED: 11-05-2021</b>
	6933	8/5/2021	5/6/2021	Bottom bed, @ Krishna Mandir,	1.2.4	150 kg/cm2	186.67	182.22	
	6934			Colconda Ch (160-200) m			173.33		
8.4	6935						186.67		do
	6936	8/5/2021	5/6/2021	Bottom bed, @ Krishna Mandir,	1.2.4	150 kg/cm2	173.33	180.74	
	6937			Colconda Ch (160-200) m			182.22		
9.1	7278						177.78		No. 265/T/SD III/ WD III/WRD/2021-22/58 <b>DATED: 17-05-2021</b>
	7279	10/5/2021	7/6/2021	Walls @ Krishna Mandir Colconda	1.2.4	150 kg/cm2	173.33	177.78	
	7280			RHS Ch. (0-80) m			182.22		
9.2	7281						173.33		do
	7282	10/5/2021	7/6/2021	Walls @ Krishna Mandir Colconda	1.2.4	150 kg/cm2	182.22	176.29	
	7283			RHS Ch. (0-80) m			173.33		
10.1	7284						262.22		do
	7285	11/5/2021	8/6/2021	Walls @ Krishna Mandir Colconda	1.1.5.3	200 kg/cm2	266.67	263.70	
	7286			LHS Ch. (0-80) m			262.22		
10.2	7287						262.22		do
	7288	11/5/2021	8/6/2021	Walls @ Krishna Mandir Colconda	1.1.5.3	200 kg/cm2	262.22	262.22	
	7289			LHS Ch. (0-80) m			262.22		
11.1	7290						266.67		do
	7291	12/5/2021	9/6/2021	Walls @ Krishna Mandir Colconda	1.1.5.3	200 kg/cm2	262.22	265.19	
	7292			RHS Ch. (80-160) m			266.67		
11.2	7293						262.22		do
	7294	12/5/2021	9/6/2021	Walls @ Krishna Mandir Colconda	1.1.5.3	200 kg/cm2	262.22	262.22	
	7295			RHS Ch. (80-160) m			262.22		

**JUNIOR ENGINEER.**

**ASSISTANT ENGINEER**

**GOVERNMENT OF GOA**  
**SD III (QC) , WRD, GOGAL, MARGAO- GOA.**

**NAME OF THE WORK:** Improvement and covering of nallah with RCC slab at various location in and around Khareband and Shirvodem in Margao Constituency.

**SAMPLE SENT BY:** AE, SD III, WD III, WRD, Gogol- Margao - Goa.

NAME OF THE AGENCY				TESTING PERIOD			28 days.		
REPORT NO	SAMPLE NOS.	CASTING DATE	TESTING DATE	LOCATION OF SAMPLE	MIX PROPOTION	REQUIRED STRENGTH	Comp sth in Kg/cm2	Avg. Comp Kg/cm2	LETTER No / DATED
12.1	7296						173.33		No. 265/T/SD III/ WD III/WRD/2021-22/58 <b>DATED: 17-05-2021</b>
	7297	13-05-2021	10/6/2021	Walls @ Krishna Mandir Colconda RHS	1.2.4	150 kg/cm2	177.78	174.81	
	7298			Ch. (160-210)m Bed Ch. (200-210)m			173.33		
12.2	7299						177.78		
	7300	13-05-2021	10/6/2021	Walls @ Krishna Mandir Colconda RHS	1.2.4	150 kg/cm2	177.78	180.74	do
	7301			Ch. (160-210)m Bed Ch. (200-210)m			186.67		
13.1	7302						173.33		
	7303	14-05-2021	11/6/2021	Walls @ Krishna Mandir Colconda	1.2.4	150 kg/cm2	173.33	177.78	do
	7304			LHS Ch. (80-160) m			186.67		
13.2	7305						186.67		
	7306	14-05-2021	11/6/2021	Walls @ Krishna Mandir Colconda	1.2.4	150 kg/cm2	177.78	182.22	do
	7307			LHS Ch. (80-160) m			182.22		
14.1	7308						177.78		
	7309	15-05-2021	12/6/2021	Walls @ Krishna Mandir Colconda	1.2.4	150 kg/cm2	177.78	180.74	do
	7310			LHS Ch. (160-210) m			186.67		
14.2	7311						173.33		
	7312	15-05-2021	12/6/2021	Walls @ Krishna Mandir Colconda	1.2.4	150 kg/cm2	173.33	177.78	do
	7313			LHS Ch. (160-210) m			186.67		
15	7692						262.22		No. 265/T/SD III/ WD III/WRD/2021-22/ <b>DATED: 25-05-2021</b>
	7693	18-05-2021	15-06-2021	Slab at Krishna Mandir,	1.1.5.3	200 kg/cm2	262.22	262.22	
	7694			Ch. (0-108.63)m			262.22		
16	7695						266.67		
	7696	19-05-2021	16-06-2021	Slab at Krishna Mandir,	1.1.5.3	200 kg/cm2	262.22	265.19	do
	7697			Ch. (108.63- 190.81)m			266.67		

**JUNIOR ENGINEER.**

**ASSISTANT ENGINEER**

**GOVERNMENT OF GOA**  
**SD III (QC) , WRD, GOGAL, MARGAO- GOA.**

**NAME OF THE WORK:** Improvement and covering of nallah with RCC slab at various location in and around Khareband and Shirvodem in Margao Constituency.

**SAMPLE SENT BY:** AE, SD III, WD III, WRD, Gogol- Margao - Goa.

**NAME OF THE AGENCY**

**TESTING PERIOD**

28 days.

REPORT NO	SAMPLE NOS.	CASTING DATE	TESTING DATE	LOCATION OF SAMPLE	MIX PROPOTION	REQUIRED STRENGTH	Comp sth in Kg/cm2	Avg. Comp Kg/cm2	LETTER No / DATED
17	7698						173.33		No. 265/T/SD III/ WD III/WRD/2021-22/ <b>DATED: 25-05-2021</b>
	7699	20-05-2021	17-06-2021	Walls @ Krishna Mandir bed & walls	1.2.4	150 kg/cm2	173.33	177.78	
	7700						186.67		
18	7701						262.22		
	7702	21-05-2021	18-06-2021	Slab at Krishna Mandir, Ch. (190.81-210)m + junctions	1.1.5.3	200 kg/cm2	262.22	262.22	do
	7703						262.22		
19.1	7704						186.67		
	7705	22-05-2021	19-06-2021	Walls Foundation @ Kudchadkar Hospital	1.2.4	150 kg/cm2	173.33	180.74	do
	7706						182.22		
19.2	7707						177.78		
	7708	22-05-2021	19-06-2021	Walls Foundation @ Kudchadkar Hospital	1.2.4	150 kg/cm2	173.33	177.78	do
	7709						182.22		
20	7710						173.33		
	7711	24-05-2021	21-06-2021	1st Lift walls @ Kudchadkar Hospital	1.2.4	150 kg/cm2	182.22	176.29	do
	7712						173.33		

**JUNIOR ENGINEER.**

**ASSISTANT ENGINEER**