

GOVERNMENT OF GOA
OFFICE OF THE ASSISTANT ENGINEER
SUB DIVISION III (SOUTH),
QUALITY CONTROL LABORATORY,
WATER RESOURCES DEPARTMENT,
GOGAL, MARGAO- GOA.

PLEASE FIND THE TEST RESULTS OF CEMENT AS DETAILED BELOW:

Name of work:- Construction of retaining wall behind house of Ernesto D'Souza, Alto Fondavem in ward No. 30 at Riabandar in Panaji- Goa.

Type of Cement: Ordinary Portland cement **Brand / Grade:** JK Super /43 grade

Source of receipt: Assistant Engineer, SD IV, WD I, WRD, Porvorim - Goa.

Ref. Letter No: MI/ SD IV/WD I/ WRD/F.38/24-25/450. **Dated:** 02-12-2024

Qty. Represented:

L.S. No: F. 38/05/2024.

Physical Properties

Sr. No	Description	Test results	Requirements as per I.S.
1	Fineness. (% retained on 9 micron sieve)	3 %	Not more than 10%
2	Setting Time in (Minutes) xxxiii) Initial	182minutes	Not less than 30 Min
	xxxiv) Final.	274minutes	Not more than 600 Min.
3	Minimum Com Strength Kg/Cm ² i) 72 hrs. ±1 hrs.	333.33Kg/cm ²	Not less than 230.0Kg/cm ²
	ii) 168 hrs. ±2hrs	473.33Kg/cm ²	Not less than 330.0Kg/cm ²
	iii) 672 hrs. ±4 hrs	526.66Kg/cm ²	Not less than 430.0Kg/cm ²
4	Consistency of cement.	28 %	

To,
The Asst. Engineer.SD IV, WD I, WRD, Porvorim- Goa.
C.W.C. Submitted to:

1. The Exe. Eng. W.D. XI, WRD, Rawanfond– Goa.
2. S.W.II, CPO, WRD, Sinchai Bhavan , Alto, Porvorim – Goa.
3. Office file.

Junior Engineer

Assistant Engineer