

GOVERNMENT OF GOA
OFFICE OF THE ASSISTANT ENGINEER
SUB DIVISION III (SOUTH),
QUALITY CONTROL LABORATORY,
WATER RESOURCES DEPARTMENT,
GOGAL, MARGAO- GOA.

PLEASE FIND THE TEST RESULTS OF CEMENT AS DETAILED BELOW:

Name of work:- Urgent repairs to the collapsed portion on LHS of nallah near road side at Koplem Deulwada in Village Borim of Shiroda Constituency.

Type of Cement: Ordinary Portland cement **Brand / Grade:** JK /43 grade

Source of receipt: Assistant Engineer, SD IV, WD XI, WRD, Ponda - Goa.

Ref. Letter No: WRD/ WD XI/ SD IV/W.F.CF/46/2025-26. **Dated:** 17-04-2025
Qty. Represented:

L.S. No: F. 150/05/2024.

Physical Properties

Sr. No	Description	Test results	Requirements as per I.S.
1	Fineness. (% retained on 9 micron sieve)	3 %	Not more than 10%
2	Setting Time in (Minutes) lii) Initial	160 minutes	Not less than 30 Min
	liv) Final.	288 minutes	Not more than 600 Min.
3	Minimum Com Strength Kg/Cm ² i) 72 hrs. ±1 hrs.	366.66Kg/cm2	Not less than 230.0Kg/cm2
	ii) 168 hrs. ±2hrs	476.66Kg/cm2	Not less than 330.0Kg/cm2
	iii) 672 hrs. ±4 hrs	553.33Kg/cm2	Not less than 430.0Kg/cm2
4	Consistency of cement.	28 %	---

To,
The Asst. Engineer. SD IV, WD XI, WRD, Ponda- Goa.
C.W.C. Submitted to:
1. The Exe. Eng. W.D. XI, WRD, Rawanfond– Goa.
2. S.W.II, CPO, WRD, Sinchai Bhavan , Alto, Porvorim – Goa.
3. Office file.

Junior Engineer

Assistant Engineer