

GOVERNMENT OF GOA
WATER RESOURCES DEPARTMENT
S.D.III., Works Div. XI, QUALITY CONTROL LABORATORY
Gogol - Margao - Goa.

No. WRD / WD XI / SDIII / TECH/WF.04-Oct-2023/229 / 2023-24.

dated:30/10/2023

Name of the Work: Improvement to the RHS bank of nallah to protect side bank in Village Codar of Shiroda Constituency.

Sample Sent by: Assistant Engineer, SD IV, WD XI, WRD, Ponda -Goa

Letter No: No.WRD/ WD XI/SD IV/F.CF/415(A)/2023-24.

Dated:- 27-10-2023

Received on: 27-10-2023

Date of Testing 30-10-2023

REPORT

Sample No.	Type of Sample	Tested for	Result	Permissible value	REMARKS
F.04/01/2023	Coarse Sand	FM Silt & Clay Grading	2.664 2.80% Zone III	2.3 to 3.1 Upto 5% I to III Zone	
F.04/02/2023	Metal Sand	FM Silt & Clay Grading	2.988 2.00% Zone II	2.3 to 3.1 Upto 5% I to III Zone	
F.04/03/2023	Aggregate-20 mm	Grading		As per IS-383-1970 (Re-affirmed in 1990)	To get the 20mm graded aggregate nominal size blend
F.04/04/2023	Aggregate- 12.5 mm	Grading		As per IS-383-1970 (Re-affirmed in 1990)	20mm & 12.5 mm metal in 1:1 proportion.

Junior Engineer

Assistant Engineer

Copy submitted to

- 1) Assistant Engineer, SD IV, WD XI, WRD, Ponda-Goa.
- 2) Executive Engineer, WD XI, WRD, Rawanfond-Goa.
- 3) The Surveyor of Works, Quality Control, C.P.O., Water Resources Dept., Sinchai Bhavan, Alto Porvorim-Goa.
- 4) Office File.