

GOVERNMENT OF GOA
WATER RESOURCES DEPARTMENT
S.D.III., Works Div. XI, QUALITY CONTROL LABORATORY
Gogol - Margao - Goa.

No. WRD / WD XI / SDIII / TECH / WF. 139-Oct-2024 / 28 / 2025-26. dated: 11/04/2025

Name of the Work: Providing and fixing of hand railing from road culvert upto M.I.Tank road gate at Mhaisal tank Panchawadi of Shiroda Constituency of Ponda Taluka.

Sample Sent by: Assistant Engineer , SD IV, WD XI, WRD, Ponda- Goa.

Letter No: WRD/ WD XI/ SD IV/W.F.659/27/2025-26.

Dated:- 9/4/2025

Received on: 9/4/2025

Date of Testing 11/4/2025

REPORT

Sample No.	Type of Sample	Tested for	Result	Permissible value	REMARKS
F. 139/01/2024	Coarse Sand	FM Silt & Clay Grading	2.852 2.50% Zone III	2.3 to 3.1 Upto 5% I to III Zone
F. 139/02/2024	Metal Sand	FM Silt & Clay Grading	3.094 2.90% Zone II	2.3 to 3.1 Upto 5% I to III Zone	
F. 139/03/2024	Aggregate-20 mm	Grading	As per IS-383-1970 (Re-affirmed in 1990)	To get the 20mm graded aggregate nominal size blend 20mm & 12.5 mm metal in 1:1 proportion.
F. 139/04/2024	Aggregate- 12.5 mm	Grading	As per IS-383-1970 (Re-affirmed in 1990)	

Junior Engineer

Assistant Engineer

Copy submitted to

- 1) Assistant Engineer, SD IV, WD XI, WRD, Ponda- Goa.
- 2) The Executive Engineer, Works Division XI, WRD, Rawanfond- Goa.
- 3) The Surveyor of Works, Quality Control, C.P.O., Water Resources Dept., Sinchai Bhavan, Alto Porvorim-Goa.
- 4) Office File.