

**GOVERNMENT OF GOA**  
**WATER RESOURCES DEPARTMENT**  
**S.D.III., Works Div. XI, QUALITY CONTROL LABORATORY**  
**Gogol - Margao - Goa.**

No. WRD / WD XI / SDIII / TECH/ W.F.42-Oct-2023/2023-24/291

dated:05/01/24

Name of the Work: Improvement to nallah bank at Vazangal V.P. Shiroda in Shiroda Constituency Taluka Ponda.

Sample Sent by: Assistant Engineer , SD IV, WD XI , WRD , Ponda- Goa.

Letter No: WRD /WD XI/SD IV/W.F.502/542/2023-24.

Dated:- 2/1/2024

Received on: 2/1/2024

Date of Testing 4/1/2024

**REPORT**

Sr No.	Type of Sample	Tested for	Result	Permissible value	REMARKS
F. 42/01/2023	Coarse Sand	FM Silt & Clay Grading	2.368 2.00% Zone III	2.3 to 3.1 Upto 5% I to III Zone	
F. 42/02/2023	Metal Sand	FM Silt & Clay Grading	3.028 1.80% Zone II	2.3 to 3.1 Upto 5% I to III Zone	
F. 42/03/2023	Aggregate-20 mm	Grading		As per IS-383-1970 (Re-affirmed in 1990)	To get the 20mm graded aggregate nominal size blend 20mm & 12.5 mm metal in 1:1 proportion.
F. 42/04/2023	Aggregate- 12.5 mm	Grading		As per IS-383-1970 (Re-affirmed in 1990)	

Junior Engineer

Assistant Engineer

- Copy submitted to
- 1) Assistant Engineer, SD IV, WD XIV, WRD, Quepem- Goa.
  - 2) The Executive Engineer, Works Division XI, WRD, Rawanfand- Goa.
  - 3) The Surveyor of Works, Quality Control, C.P.O., Water Resources Dept., Sinchai Bhavan, Alto Porvorim-Goa.
  - 4) Office File.