

**GOVERNMENT OF GOA**  
**WATER RESOURCES DEPARTMENT**  
**S.D.III., Works Div. XI, QUALITY CONTROL LABORATORY**  
**Gogol - Margao - Goa.**

No. WRD / WD XI / SDIII / F.59 / WF.18 / / 2019-20. dated:

Name of the Work: Improvement and Development of existing nallah along eastern bypass from Gujarati Samaj School to Supreme Park "B" building at Aquem Margao .

Sample Sent by: Assistant Engineer, SD III, WD III, WRD, Gogol-Margao-Goa

Letter No: NO.243 / SD III / WD III / WRD / 2019-20 / 301

Dated:- 26-11-2019

Received on: 26-11-2019

Date of Testing: 30-11-2019

**REPORT**

Sample No.	Type of Sample	Tested for	Result	Permissible value	REMARKS
4689/19	Coarse Sand	FM Silt & Clay Grading	3.073 2.60% II	2.3 to 3.1 Upto 5% I to III Zone	
4690/19	Aggregate-20 mm	Grading		As per IS-383-1970 (Re-affirmed in 1990)	To get the 20mm graded aggregate nominal size blend 20mm & 10 mm metal in 1:1 proportion.
4691/19	Aggregate- 10 mm	Grading		As per IS-383-1970 (Re-affirmed in 1990)	

Joaquim Antao  
Junior Engineer

Pravin.C. Parsekar  
Assistant Engineer

Copy submitted to

- 1) Assistant Engineer, SD III, WD III, WRD, Gogol-Margao-Goa.
- 2) The Executive Engineer, Works Division XI, WRD, Rawanfond- Goa.
- 3) Executive Engineer, WD III, WRD, Ponda-Goa.
- 4) Office File.