

GOVERNMENT OF GOA
WATER RESOURCES DEPARTMENT
S.D.III., Works Div. XI, QUALITY CONTROL LABORATORY
Gogol - Margao - Goa.

No. WRD / WD XI / SDIII / F.59 / WF.63/2021-22 / 11 / 2020-21. dated: 12/04/2021

Name of the Work: Development of Pond in Sy.No. 1/41 and Improvement of outlet in Village Sirlim of Salcete Taluka.

Sample Sent by: Assistant Engineer, SD I, WD II, WRD, Rawanfond -Goa

Letter No: No. WRD/SD I/ WD II/ F.Estt/02/2021-22

Dated:- 3/4/2021

Received on: 5/4/2021

Date of Testing: 09-04-2021

REPORT

Sample No.	Type of Sample	Tested for	Result	Permissible value	REMARKS
319/21	Coarse Sand	FM Silt & Clay Grading	2.564 1.80% Zone II	2.3 to 3.1 Upto 5% I to III Zone	
320/21	Metal Sand	FM Silt & Clay Grading	3.028 1.80% Zone III	2.3 to 3.1 Upto 5% I to III Zone	
321/21	Aggregate-20 mm	Grading		As per IS-383:2016	To get the 20mm graded aggregate nominal size blend 20mm & 10 mm metal in 1:1 proportion.
322/21	Aggregate- 10 mm	Grading		As per IS-383:2016	

Junior Engineer

Assistant Engineer

Copy submitted to

- 1) Assistant Engineer, SD I, WD II, WRD, Rawanfond-Goa.
- 2) The Executive Engineer, Works Division XI, WRD, Rawanfond- Goa.
- 3) Executive Engineer, WD II, WRD, Rawanfond-Goa.

4) Office File.