

GOVERNMENT OF GOA
WATER RESOURCES DEPARTMENT
S.D.III., Works Div. XI, QUALITY CONTROL LABORATORY
Gogol - Margao - Goa.

No. WRD / WD XI / SDIII / F.59./ W.F. 04/155 / 2020-21. dated: 09/11/2020

Name of the Work: Stabilization of right bank of river Chintewal at Kajumol in V.P. Mollem in Sanvordem Constituency
in Dharbandora Taluka.

Sample Sent by :- Assistant Engineer, SD III, WD XII , WRD, Sanguem- Goa.

letter no:- WRD/WD XII/ SD III/ W.F.01/90/2020-21

Dated:- 5/10/2020

Received On: 3/11/2020

Date of Tesing: 9/11/2020

REPORT

Sample No.	Type of Sample	Tested for	Result	Permissible value	REMARKS
014/20	Coarse sand	FM Silt & Clay Grading	2.564 1.80% Zone II	2.3 to 3.1 Upto 5% I to III Zone	To get the 20mm graded aggregate nominal size blend 20mm & 10 mm metal in 1:1 proportion.
015/20	Aggregate-20 mm	Grading		As per IS-383-1970 (Re-affirmed in 1990)	
016/20	Aggregate- 10 mm	Grading		As per IS-383-1970 (Re-affirmed in 1990)	

Copy submitted to

- 1) Assistant Engineer, SD III, WD XII , WRD, Sanguem -Goa.
- 2) The Executive Engineer, Works Division XI, WRD, Rawanfand- Goa.
- 3) Executive Engineer, WD XII, WRD, Gogol- Margao-Goa.
- 4) Office File.