

GOVERNMENT OF GOA
WATER RESOURCES DEPARTMENT
S.D.III., Works Div. XI, QUALITY CONTROL LABORATORY
Gogol - Margao - Goa.

No. WRD / WD XI / SDIII / F.59/W.F. 21/2021 /150 / 2021-22 .

dated: 01/12/2021

Name of the Work: Desilting and Improvement of existing drain at Azadnagar Margao-Goa.

Sample Sent by: Assistant Engineer, SD III, WD III, WRD, Gogol-Margao-Goa

Letter No: NO.289/ SD III / WD III / WRD / 2021-22 / 306

Dated:- 9/11/2021

Received On: 29-11-2021

Date of Testing: 01-12-2021

REPORT

Sr No.	Type of Sample	Tested for	Result	Permissible value	REMARKS
F.21/01/2021	Coarse Sand	FM Silt & Clay Grading	2.946 2.00% Zone- II	2.3 to 3.1 Upto 5% I to III Zone	
F.21/02/2021	Aggregate-20 mm	Grading		As per IS-383-1970 (Re-affirmed in 1990)	To get the 20mm graded aggregate nominal size blend
F.21/03/2021	Aggregate- 10 mm	Grading		As per IS-383-1970 (Re-affirmed in 1990)	20mm & 10 mm metal in 1:1 proportion.

Junior Engineer

Assistant Engineer

Copy submitted to

- 1) Assistant Engineer, SD III, WD III, WRD, Gogol- Margao-Goa.
- 2) The Executive Engineer, Works Division XI, WRD, Rawanfond- Goa.
- 3) Executive Engineer, WD III, WRD, Ponda-Goa.
- 4) Office File.