

GOVERNMENT OF GOA
WATER RESOURCES DEPARTMENT
S.D.III., Works Div. XI, QUALITY CONTROL LABORATORY
Gogol - Margao - Goa.

No. WRD / WD XI / SDIII / F.59 / WF.04/2021 /122 / 2021-22.

dated: 03/11/2021

Name of the Work: Improvement of hydraulics to the existing nallah near E.S.I. hospital Margao- Goa.

Sample Sent by: Assistant Engineer, SD III, WD III, WRD, Gogol-Margao-Goa

Letter No: NO.284/ SD III / WD III / WRD / 2021-22 / 283

Dated:- 1/11/2021

Received on: 1/11/2021

Date of Testing: 03-11-2021

REPORT

Sample No.	Type of Sample	Tested for	Result	Permissible value	REMARKS
F.4/1/2021	Coarse Sand	FM Silt & Clay Grading	3.044 3.80% Zone II	2.3 to 3.1 Upto 5% I to III Zone	
F.4/2/2021	Aggregate-20 mm	Grading		As per IS-383-1970 (Re-affirmed in 1990)	To get the 20mm graded aggregate nominal size blend
F.4/3/2021	Aggregate- 10 mm	Grading		As per IS-383-1970 (Re-affirmed in 1990)	20mm & 10 mm metal in 1:1 proportion.

Junior Engineer

Assistant Engineer

Copy submitted to

- 1) Assistant Engineer, SD III, WD III, WRD, Gogol-Margao-Goa.
- 2) The Executive Engineer, Works Division XI, WRD, Rawanfond- Goa.
- 3) Executive Engineer, WD III, WRD, Ponda-Goa.
- 4) Office File.