

GOVERNMENT OF GOA
WATER RESOURCES DEPARTMENT
S.D.III., Works Div. XI, QUALITY CONTROL LABORATORY
Gogol - Margao - Goa.

No. WRD / WD XI / SDIII / F.59 / WF.106/2021 / 256 / 2021-22.

dated: 15/03/2022

Name of the Work: Improvement of nallah from Sy.No. 178, 180 & 181 in V.P. Verna in Nuvem Constituency.

Sample Sent by: Assistant Engineer, SD I, WD II, WRD, Rawanfond -Goa

Letter No: No. WRD/SD I/ WD II/ F.Estt/799/2021-22.

Dated:- 11/3/2022

Received on: 11/3/2022

Date of Testing 15-03-2022

REPORT

Sample No.	Type of Sample	Tested for	Result	Permissible value	REMARKS
F.106/1/2021	Coarse Sand	FM Silt & Clay Grading	2.568 3.00% Zone- II	2.3 to 3.1 Upto 5% I to III Zone	
F.106/2/2021	Aggregate-20 mm	Grading		As per IS-383:2016	To get the 20mm graded aggregate nominal size blend 20mm & 10 mm metal in 1:1 proportion.
F.106/3/2021	Aggregate- 10 mm	Grading		As per IS-383:2016	

Junior Engineer

Assistant Engineer

Copy submitted to

- 1) Assistant Engineer, SD I, WD II, WRD, Rawanfond-Goa.
- 2) The Executive Engineer, Works Division XI, WRD, Rawanfond- Goa.
- 3) Executive Engineer, WD II, WRD, Rawanfond-Goa.
- 4) Office File.