

GOVERNMENT OF GOA
WATER RESOURCES DEPARTMENT
S.D.III., Works Div. XI, QUALITY CONTROL LABORATORY
Gogol - Margao - Goa.

No. WRD / WD XI / SDIII / F.59 / WF.17 / / 2019-20. dated:

Name of the Work: Improvement to Main nallah near Patto at Ward No.2 at Gaonkarwada of V.P.Betqui Candola of Priol Constituency.

Sample Sent by: Assistant Engineer, SD IV, WD II, WRD, Ponda-Goa

Letter No: WRD/ WD II /SDIV /WF.299/445/2019-20.

Dated:- 22-11-2019

Received on: 26-11-2019

Date of Testing: 30-11-2019

REPORT

Sample No.	Type of Sample	Tested for	Result	Permissible value	REMARKS
4684/19	Coarse Sand	FM Silt & Clay Grading	3.088 2.80% II	2.3 to 3.1 Upto 5% I to III Zone	
4685/19	Aggregate-20 mm	Grading		As per IS-383-1970 (Re-affirmed in 1990)	To get the 20mm graded aggregate nominal size blend
4686/19	Aggregate- 10 mm	Grading		As per IS-383-1970 (Re-affirmed in 1990)	20mm & 10 mm metal in 1:1 proportion.

Joaquim Antao
Junior Engineer

Pravin.C. Parsekar
Assistant Engineer

Copy submitted to

- 1) Assistant Engineer, SD IV, WD II, WRD, Ponda-Goa.
- 2) The Executive Engineer, Works Division XI, WRD, Rawanfond- Goa.
- 3) Executive Engineer, WD II, WRD, Rawanfond-Goa.
- 4) Office File.