

GOVERNMENT OF GOA
WATER RESOURCES DEPARTMENT
S.D.I. (C.P.O) QUALITY CONTROL LABORATORY

Gogol - Margao - Goa.

No. WRD / SDIII / F.59 / 138 / 2019-20

dated: 12/12/2019

Name of the Work: Anti Sea Erosion wall from Vinod Sawant House to Audumbar Sirsaikar house in V.P Assagao in Siolim Constituency.

Sample Sent by: Assistant Engineer, SD I, WD I, WRD, Porvorim-Goa

Letter No: WRD/ M.I/WD I/S.D I/F.57/19-20/335

Dated:- 2/12/2019

Received on: 10/12/2019

Date of Testing: 12/12/2019

REPORT

Sample No.	Type of Sample	Tested for	Result	Permissible value	REMARKS
4707/19	Coarse Sand	FM Silt & Clay Grading	2.582 1.60% Zone II	2.3 to 3.1 Upto 5% I to III Zone	
4708/19	Aggregate-20 mm	Grading		As per IS-383-1970 (Re-affirmed in 1990)	To get the 20mm graded aggregate nominal size blend
4709/19	Aggregate- 12.5 mm	Grading		As per IS-383-1970 (Re-affirmed in 1990)	20mm & 12.5 mm metal in 1:1 proportion.

Dhananjay R. Nagvenkar
Technical Assistant

Pravin C. Parsekar
Assistant Engineer

Copy submitted to

- 1) Assistant Engineer, SD I, WD I, WRD, Porvorim-Goa.
- 2) The Executive Engineer, W.D I, WRD, Sinchai Bhavan, Alto-Porvorim-Goa.
- 3) Executive Engineer, WD XI, WRD, Rawanfond, Navelim, Goa.
- 4) Office File.