

GOVERNMENT OF GOA
WATER RESOURCES DEPARTMENT
S.D.III., Works Div. XI, QUALITY CONTROL LABORATORY
Gogol - Margao - Goa.

No. WRD / WD XI / SDIII / TECH / WF. 11-Oct-2024 / 174 / 2024-25. dated:01/11/24

Name of the Work: Stabilisation to the left bank waterways/ nallah at Avadh Adulshe in V.P. Borim of Shiroda Constituency.

Sample Sent by: Assistant Engineer , SD IV, WD XI, WRD, Ponda- Goa.

Letter No: WRD/ WD XI/ SD IV/W.F.534/385/2024-25.

Dated:- 24-10-2024

Received on: 29-10-2024

Date of Testing 1/11/2024

REPORT

Sample No.	Type of Sample	Tested for	Result	Permissible value	REMARKS
F. 11/01/2024	Coarse Sand	FM Silt & Clay Grading	2.802 3.10% Zone III	2.3 to 3.1 Upto 5% I to III Zone	
F. 11/02/2024	Metal Sand	FM Silt & Clay Grading	3.027 4.70% Zone II	2.3 to 3.1 Upto 5% I to III Zone	
F. 11/03/2024	Aggregate-20 mm	Grading		As per IS-383-1970 (Re-affirmed in 1990)	To get the 20mm graded aggregate nominal size blend
F. 11/04/2024	Aggregate- 12.5 mm	Grading		As per IS-383-1970 (Re-affirmed in 1990)	20mm & 12.5 mm metal in 1:1 proportion.

Junior Engineer

Assistant Engineer

- Copy submitted to
- 1) Assistant Engineer, SD IV, WD XI, WRD, Ponda- Goa.
 - 2) The Executive Engineer, Works Division XI, WRD, Rawanfond- Goa.
 - 3) The Surveyor of Works, Quality Control, C.P.O., Water Resources Dept., Sinchai Bhavan, Alto Porvorim-Goa.
 - 4) Office File.