

GOVERNMENT OF GOA
WATER RESOURCES DEPARTMENT
S.D.III., Works Div. XI, QUALITY CONTROL LABORATORY
Gogol - Margao - Goa.

No. WRD / WD XI / SDIII / TECH / WF.10-Oct-2023 /237 /2023-24.

Dated: 14/11/2023

Name of the Work: Providing protective measures to the eroded nallah bank in Sy.No. 167/2 and 167/3 of Pedem in V.P. Pedem in V.P. Loliem Polem in Canacona Taluka.

Sample Sent by: Assistant Engineer , SD I, WD XI , WRD , Canacona- Goa.

Letter No: WRD /WD XI /SD I/F.194/276/2023-24.

Dated:- 9/11/2023

Received on: 10/11/2023

Date of Testing 13-11-2023

REPORT

Sample No.	Type of Sample	Tested for	Result	Permissible value	REMARKS
F. 10/01/2023	Coarse Sand	FM Silt & Clay Grading	2.596 1.40% Zone III	2.3 to 3.1 Upto 5% Zone I to III	
F. 10/02/2023	Metal Sand	FM Silt & Clay Grading	2.988 2.00% Zone II	2.3 to 3.1 Upto 5% I to III Zone	
F. 10/03/2023	Aggregate-20 mm	Grading		As per IS-383:2016	To get the 20mm graded aggregate nominal size blend
F. 10/04/2023	Aggregate- 10 mm	Grading		As per IS-383:2016	20mm & 10 mm metal in 1:1 proportion.

Junior Engineer

Assistant Engineer

- Copy submitted to
- 1) Assistant Engineer, SD I, WD XI , WRD, Canacona- Goa.
 - 2) The Executive Engineer, Works Division XI, WRD, Rawanfond- Goa.
 - 3) The Surveyor of Works,Quality Control, C.P.O.,Water Resources Dept., Sinchai Bhavan,Alto Porvorim-Goa.
 - 4) Office File.