

GOVERNMENT OF GOA
WATER RESOURCES DEPARTMENT
S.D.III., Works Div. XI, QUALITY CONTROL LABORATORY
Gogol - Margao - Goa.

No. WRD / WD XI / SDIII / TECH / WF. 21 -Oct-2023 /2023-24/250

Dated:28/11/2023

Name of the Work: Urgent repairs to the nallah portion near Shri Saraswati Devasthan Mandir at Tisk Ponda in Ponda Constituency.

Sample Sent by: Assistant Engineer , SD IV , WD XI , WRD , Ponda - Goa.

Letter No: WRD/ WD XI/SD IV/F.CF/472/2023-24.

Dated:- 24-11-2023

Received on: 24-11-2023

Date of Testing 27-11-2023

REPORT

Sample No.	Type of Sample	Tested for	Result	Permissible value	REMARKS
F.21/01/2023	Coarse Sand	FM Silt & Clay Grading	2.156 3.60% Zone III	2.3 to 3.1 Upto 5% I to III Zone	
F.21/02/2023	Metal Sand	FM Silt & Clay Grading	2.612 1.60% Zone II	2.3 to 3.1 Upto 5% I to III Zone	
F.21/03/2023	Aggregate-20 mm	Grading		As per IS-383:2016	To get the 20mm graded aggregate nominal size blend 20mm & 12.5 mm metal in 1:1 proportion.
F.21/04/2023	Aggregate- 12.5 mm	Grading		As per IS-383:2016	

Junior Engineer

Assistant Engineer

- Copy submitted to
- 1) Assistant Engineer, SD IV, WD XI, WRD, Ponda- Goa.
 - 2) The Executive Engineer, Works Division XI, WRD, Rawanfond- Goa.
 - 3) The Surveyor of Works, Quality Control, C.P.O., Water Resources Dept., Sinchai Bhavan, Alto Porvorim-Goa.
 - 4) Office File.