

GOVERNMENT OF GOA
WATER RESOURCES DEPARTMENT
S.D.III., Works Div. XI, QUALITY CONTROL LABORATORY
Gogol - Margao - Goa.

No. WRD / WD XI / SDIII / TECH / WF. 131-Oct-2023 /2023-24/443

Dated: 19/03/24

Name of the Work: Improvement and repairs to existing Irrigation Tank (Talli) at Torl in V.P. Shiroda of Ponda Taluka.

Sample Sent by: Assistant Engineer , SD IV , WD XI , WRD , Ponda- Goa.

Letter No: WRD/WD XI/SD IV/ W.F. 528/755(A)/2023-24.

Dated:- 15-03-2024

Received on: 16-03-2024

Date of Testing 19-03-2024

REPORT

Sample No.	Type of Sample	Tested for	Result	Permissible value	REMARKS
F. 131/01/2023	Coarse Sand	FM Silt & Clay Grading	2.631 2.40% Zone III	2.3 to 3.1 Upto 5% I to III Zone
F. 131/02/2023	Metal Sand	FM Silt & Clay Grading	2.971 2.80% Zone II	2.3 to 3.1 Upto 5% I to III Zone	
F. 131/03/2023	Aggregate-20 mm	Grading	As per IS-383:2016	To get the 20mm graded aggregate nominal size blend 20mm & 12.5 mm metal in 1:1 proportion.
F. 131/04/2023	Aggregate- 12.5 mm	Grading	As per IS-383:2016	

Junior Engineer

Assistant Engineer

Copy submitted to

- 1) Assistant Engineer, SD IV, WD XI, WRD, Ponda- Goa.
- 2) The Executive Engineer, Works Division XI, WRD, Rawanfond- Goa.
- 3) The Surveyor of Works, Quality Control, C.P.O., Water Resources Dept., Sinchai Bhavan, Alto Porvorim-Goa.
- 4) Office File.