

GOVERNMENT OF GOA
WATER RESOURCES DEPARTMENT
S.D.III. , WORKS DIV. XI, QUALITY CONTROL LABORATORY
Gogol - Margao - Goa.

No. WRD /WD XI/ SDIII /TECH/WF. 25-Oct-2022/67/ 2022-23

dated: 14/12/2022

Name of the Work: Improvement to nallah bank in Sy.No. 68/1A at Adcolna V.P. Bhoma Adcolna in Priol Constituency.

Sample Sent by :- Assistant Engineer, SD IV, WD XI , WRD, Ponda- Goa.

Letter no:- No. WRD/ WD XI/ SD IV/ F.CF/398/2022-23.

Dated:- 12-12-2022

Received On: 12-12-2022

Date of Tesing: 14-12-2022

REPORT

Sr No.	Type of Sample	Tested for	Result	Permissible value	REMARKS
F.25/01/2022	Coarse Sand	FM Silt & Clay Grading	2.942 2.00% Zone- II	2.3 to 3.1 Upto 5% I to III Zone	
F.25/02/2022	Aggregate-20 mm	Grading		As per IS-383-1970 (Re-affirmed in 1990)	To get the 20mm graded aggregate nominal size blend 20mm & 12.5 mm metal in 1:1 proportion.
F.25/03/2022	Aggregate- 12.5 mm	Grading		As per IS-383-1970 (Re-affirmed in 1990)	

Junior Engineer

Assistant Engineer

Copy submitted to

- 1) Assistant Engineer, SD IV, WD XI , WRD, Ponda-Goa.
- 2) The Executive Engineer, Works Division XI, WRD, Rawanfond- Goa.
- 3) The Surveyor of Works, Quality Control, C.P.O., Water Resources Dept., Sinchai Bhavan, Alto Porvorim-Goa.
- 4) Office File.