

**GOVERNMENT OF GOA**  
**WATER RESOURCES DEPARTMENT**  
**S.D.III., Works Div. XI, QUALITY CONTROL LABORATORY**  
**Gogol - Margao - Goa.**

No. WRD / WD XI / SDIII / F.59 / WF. 97/2021/77 / 2021-22.

dated: 05/08/2021

Name of the Work: Improvement by providing stainless steel railing at steps of security room and sitting arrangement at Dam top road end at Chapolim Dam site Canacona- Goa.

Sample Sent by: Assistant Engineer, SD II, WD XI, WRD, Canacona-Goa

Letter No: WRD / WD XI/SD II/ F.34/117/2021-22.

Dated:- 3/8/2021

Received on: 3/8/2021

Date of Testing: 05-08-2021

**REPORT**

Sample No.	Type of Sample	Tested for	Result	Permissible value	REMARKS
526/2021	Coarse Sand	FM Silt & Clay Grading	2.894 2.20% Zone II	2.3 to 3.1 Upto 5% I to III Zone	
527/2021	Aggregate-20 mm	Grading		As per IS-383:2016	To get the 20mm graded aggregate nominal size blend
528/2021	Aggregate- 10 mm	Grading		As per IS-383:2016	20mm & 10 mm metal in 1:1 proportion.

Junior Engineer

Assistant Engineer

Copy submitted to

- 1) Assistant Engineer, SD II, WD XI, WRD, Canacona-Goa.
- 2) The Executive Engineer, Works Division XI, WRD, Rawanfond- Goa.
- 3) Office File.