

GOVERNMENT OF GOA
WATER RESOURCES DEPARTMENT
S.D.III., Works Div. XI, QUALITY CONTROL LABORATORY
Gogol - Margao - Goa.

No. WRD / WD XI / SDIII / F.59 /W.F. 136/2021/ 28 / 2022-23.

dated: 06/05/2022

Name of the Work: Protection measures to the bank of Pond in Sy.No. 18/22 in Village Sirlim in Velim Constituency.

Sample Sent by: Assistant Engineer, SD I, WD II, WRD, Aquem-Baixo,Rawandfond,Salcete-Goa

Letter No: WRD / SD I / WD II / F.Esst / 806/ 2021-22.

Dated:- 15-03-2022

Received on: 8/4/2022

Date of Testing: 12/4/2022

REPORT

Sample No.	Type of Sample	Tested for	Result	Permissible value	REMARKS
F. 136/01/2021	Coarse Sand	FM Silt & Clay Grading	2.568 3.00% Zone- II	2.3 to 3.1 Upto 5% I to III Zone	
F. 136/02/2021	Metal Sand	FM Silt & Clay Grading	3.032 1.80% Zone II	2.3 to 3.1 Upto 5% I to III Zone	
F. 136/03/2021	Aggregate-20 mm	Grading		As per IS-383-1970 (Re-affirmed in 1990)	To get the20mm graded aggregate nominal size blend 20mm & 10 mm metal in 1:1 proportion.
F. 136/04/2021	Aggregate- 10 mm	Grading		As per IS-383-1970 (Re-affirmed in 1990)	

Junior Engineer

Assistant Engineer

- Copy submitted to
- 1) Assistant Engineer, SD I, WD II , WRD, Aquem-Baixo, Rawandfond ,Salcete-Goa.
 - 2) The Executive Engineer, Works Division XI, WRD, Rawandfond- Goa.
 - 3) Executive Engineer, WD II, WRD, Aquem-Baixo, Rawandfond ,Salcete-Goa.
 - 4) Office File.