

GOVERNMENT OF GOA
WATER RESOURCES DEPARTMENT
S.D.III., Works Div. XI, QUALITY CONTROL LABORATORY
Gogol - Margao - Goa.

No. WRD / WD XI / SDIII / F.59 / WF.98/2021 /245/ 2021-22.

dated:16/02/2022

Name of the Work: Improvement to Katcha canal for Shitte Paikpan at Cazur Village in V.P. Cavrem - Pirla in Sanguem Constituency.

Sample Sent by: Assistant Engineer, SD I, WD XII, WRD, Pajimol- Sanguem-Goa

Letter No: No.WRD/ SD I/ WD XII/F.47/295/2021-22.

Dated:- 1/2/2022

Received on: 1/2/2022

Date of Testing 4/2/2022

REPORT

Sample No.	Type of Sample	Tested for	Result	Permissible value	REMARKS
F.98/1/2021	Coarse Sand	FM Silt & Clay Grading	2.552 2.30% Zone II	2.3 to 3.1 Upto 5% I to III Zone	
F.98/2/2021	Metal Sand	FM Silt & Clay Grading	3.032 1.80% Zone II	2.3 to 3.1 Upto 5% I to III Zone	
F.98/3/2021	Aggregate-20 mm	Grading		As per IS-383:2016	To get the 20mm graded aggregate nominal size blend 20mm & 10 mm metal in 1:1 proportion.
F.98/4/2021	Aggregate- 10 mm	Grading		As per IS-383:2016	

Junior Engineer

Assistant Engineer

- Copy submitted to
- 1) Assistant Engineer, SD I, WD XII, WRD, Rawanfond-Goa.
 - 2) The Executive Engineer, Works Division XI, WRD, Rawanfond- Goa.
 - 3) The Executive Engineer, Works Division XII, WRD, Gogol- Margao- Goa.
 - 4) Office File.